



Newport Aquatic Center

Construction Schedule – 17 June 2015

Item	Target Date
<u>Permitting (April – May 2015)</u>	
Submit for Building Permit	June 19, 2015
Submit for State Pool Permit	
Building Permit Issued	July 29, 2015 (estimate)
<u>Bidding (June – August 2015)</u>	
Advertisement to Bid Published	June 17, 2015
Pre-Bid Conference:	June 30, 2015
Bids Due:	July 29, 2015
Notice of Award to Bid	July 31, 2015
City Council Approval of Contract	August 17, 2015
Contract Approval/Notice to Proceed	August 18, 2015
<u>Construction (August 2015 – August 2016)</u>	
Package A Construction Starts	August 18, 2015 (90 day schedule)
Complete City Hall Parking Area (3 weeks)	September 8, 2015
Package B Construction Starts	September 9, 2015 (48 week schedule)
Package A Substantial Completion	October 16, 2015
Package B Substantial Completion	August 10, 2016
Staff Training/Set-Up Starts	August 11, 2016
Soft Opening	September 9, 2016