

ID	Task Name	Duration	Start	Finish	ter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter											
					Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
1	<b>NEWPORT AQUATIC CENTER</b>																					
2	Notice To Proceed	0 days	Mon 10/26/15	Mon 10/26/15																		
3	Mobilization	4 days	Wed 10/28/15	Mon 11/2/15																		
4	<b>Package A</b>	<b>59 days</b>	<b>Tue 11/3/15</b>	<b>Fri 1/22/16</b>																		
5	Phase 1 Police Access & PCC E	15 days	Tue 11/3/15	Mon 11/23/15																		
6	Phase 2 10th Street Utility	15 days	Mon 11/9/15	Fri 11/27/15																		
7	Phase 2 Bldg Pad Demo & Clea	15 days	Wed 11/11/15	Tue 12/1/15																		
8	Phase 3 Central Corridor Utiliti	25 days	Mon 11/30/15	Fri 1/1/16																		
9	Phase 4 Interest Work	15 days	Mon 1/4/16	Fri 1/22/16																		
10	<b>Package B</b>	<b>282 days</b>	<b>Wed 11/25/15</b>	<b>Fri 12/23/16</b>																		
11	Piers	10 days	Wed 11/25/15	Tue 12/8/15																		
12	Mass Excavation	35 days	Wed 12/2/15	Tue 1/19/16																		
13	Concrete	60 days	Wed 1/20/16	Tue 4/12/16																		
14	Masonry	60 days	Wed 3/30/16	Tue 6/21/16																		
15	Roof Structure	50 days	Wed 6/22/16	Tue 8/30/16																		
16	Pool	140 days	Wed 2/3/16	Tue 8/16/16																		
17	Finishes	70 days	Wed 8/31/16	Tue 12/6/16																		
18	Substantial Completion	0 days	Wed 12/7/16	Wed 12/7/16																		
19	Punchlist and Final Clean	12 days	Wed 12/7/16	Thu 12/22/16																		
20	Final Completion	0 days	Fri 12/23/16	Fri 12/23/16																		
21																						
22																						

Project: Newport Aquatic Center  
Date: Mon 10/26/15

Task Summary: Inactive Task

Milestone Summary: Inactive Milestone

Task Legend:

- Task: Solid blue bar
- Split: Dotted blue bar
- Milestone Summary: Solid blue bar with diamond
- Project Summary: Solid blue bar with vertical line
- Inactive Task: Solid grey bar
- Inactive Milestone: Solid grey bar with diamond

External Tasks Legend:

- External Milestone: Solid blue bar with diamond
- Deadline: Solid blue bar with vertical line
- Progress: Solid blue bar with vertical line
- Manual Progress: Solid blue bar with vertical line