



Newport Aquatic Center Newsletter

JUNE 24, 2016

ISSUE #6

Project Status June 24, 2016

by Tim Gross, Director of Public Works/City Engineer

Hello! It has been some time since the last project update for the Aquatic Center. During the last couple of months, the contractor has been busy putting up the concrete block walls and installing the pool equipment in the mechanical room. The masonry and equipment work are mostly complete.

Beginning Monday, June 27th, you will be seeing a big change in the project when the steel for the building is delivered. On Monday and Tuesday, the Contractor will be blocking off several parking spaces in the parking lot between City Hall and the Recreation Center to facilitate the offloading of the steel roof trusses that exceed 60' in length. They are so long, it is necessary to lift them with a forklift and drive the truck out from below. The contractor will also be pouring concrete floors in the lifeguard office, electrical room and mechanical room. Beginning Wednesday, the steel erector will begin installing the structural steel and roof trusses, followed by the roof decking. The building will really start to take shape over the next several weeks. Please have patience as the pace of construction begins to pick up. Parking will continue to be congested and many trucks will be accessing the site. Please call if you have any questions or concerns. Thank you! -Tim



Aquatic Center entrance area, south of the Recreation Center entrance.