## **Historical Project Status Report**

Project Name: 6th Street Sewer Upgrade

Project No: 13002 As of: 11/30/2019

Project Revenue	FY19-20 Budget			
	Original		Current	
	Project	Budget	Project	
Funding Type	Budget	Adjustments	Budget	
Stormwater Bond funds/Res#3830				
Infrastructure Fee				
Transfer from Streets/BFB				
Res #3830-Reimb. Chgs FY16-17 adj BFB				
Stormwater Transfer	250,000		\$ 250,000	
Transf from Cap Projects-BFB/Res #3872	472,952	463,079	\$ 936,031	
Total Received to-date:				
Appropriated funds not yet received				
Totals	\$ 722,952	\$ 463,079	\$ 1,186,031	

	FY19-20	Add'l Appropriations		
FY19-20	) Add'l	Prior Years Budget/ Appropriation	Cumulative Project Appropriation (Incl Current Year)	
\$	-	\$ 515,000	\$ 515,000	
	-	264,900	264,900	
\$	-	302,900	302,900	
\$ \$ \$	125,000 472,952	-	472,952 -	
\$	597,952	1,082,800	\$ 1,680,752	

Project Expenses	FY19-20 Budget		
	Original		Current
	Project	Budget	Project
Expense Type	Budget	Adjustments	Budget
Professional Services			
Professional Services			
Legal Professional Services			
Legal Professional Services			
Permits/Licenses			
Advertising & Marketing Exp			
Construction			
Transfer to Storm water			
Expense Totals by Fiscal Year			
Revenue/Appropriated funds			
Ending Balance			
Expenses Awaiting Reimbursement			
Cumlative Project Balance			

Project Expenses				
FY19-20 Actual Expenses		Prior Years Expenditures	Expens	llative Project es (Incl rrent Year)
-		146,123		146,123
1,849		-		1,849
-		-		-
507		-		507
-		-		
-		-		
466,088		645		466,733
472,952		-		472,952
-		-		-
941,396	\$	146,769	\$	1,088,164
\$ 597,952 \$ (343,443.87	\$	1,082,800	\$	1,680,752
\$ (343,443.87	) \$	936,031	\$	592,588