Historical Project Status Report

Project Name: Street Overlay & Improvement Project No: 15003 As of: 6/30/19 Total Estimated Project Cost:\$208,088Total Expenses To-Date:\$34,109Project Budget to Actual:\$173,979Percentage Spent To-Date:16%

Project Revenue	FY 19-20 Budget			F	FY19-20			Add'l Appropriations		
	Original Project	Budget	Current Project		Y19-20	Add'l		or Years Budget/		mulative Project Appropriation
Funding Type	Budget	Adjustments	Budget		Appropr	iations		Appropriation	(In	ncl Current Year)
State Gas Tax				()	\$	-	\$	15,000	\$	15,000
Newport Gas Tax					\$	-	\$	250,000	\$	250,000
Newport Fund Exchange (Is Tea)				(,	\$	-	\$	109,232	\$	109,232
Misc Sales & Services-LCSD Paving Proj				, ,	\$	-	\$	42,052	\$	42,052
BFB Capital Projects/Res#3872 BFB Adj	268,138	18,412	286,550	(,	\$	-	\$	-	\$	-
Transfer from Street Fund (Newport Gas Tax)	200,000		200,000	5	\$1	.00,000	\$	50,973	\$	150,973
Res #3830-BFB					\$	-	\$	-	\$	-
Res #3852L Transf					\$	-	\$	(145,000)	\$	(145,000)
Transfer from Proj# 16004	4,750		4,750		\$	4,750	\$	-	\$	4,750
Transfer from Proj# 17010	1,000		1,000	4	\$	1,000	\$	-	\$	1,000
Res #3868 Trans to Proj#18007		(100,000)	(100,000)	5	\$ (1	.00,000)	\$	-	\$	(100,000)
				()	\$	-	\$	-	\$	-
Total Received to-date:	473,888	(81,588)	392,300	, ,	\$	5,750	\$	322,257	\$	328,007
Appropriated funds not yet received			-	9	\$ 1	.00,000	\$	-	\$	100,000
Totals	473,888	(81,588)	392,300		1	.05,750		322,257		428,007

Project Expenses		FY 19-20 Budget			
Expense Type	Original Project Budget	Budget Adjustments	Current Project Budget		FY:
Professional Services Permits/Licenses Advertising & Marketing Exp Construction					
Est Expenditure Budget	473,888	(81,588)	392,300		
Expense Totals by Fiscal Year				1 [
Revenue/Appropriated funds					
Ending Balance					
Expenses Awaiting Reimbursement					
Cumlative Project Balance					

Project Expenses				
FY19-20 Actual Expenses	Prior Years Expenditures	Cumulative Project Expenses (Incl Current Year)		
-	-	-		
-	-	-		
-	-	-		
-	34,109	34,109		
-	-	-		
-	-	-		
-	34,109	34,109		
5,750	322,257	328,007		
5,750	288,148	293,898		
100,000	-	100,000		
105,750	288,148	393,898		